

KC STREETCAR MAIN STREET EXTENSION QUARTERLY REPORT



ENGAGEMENT HIGHLIGHTS

	Second Quarter	Project to Date
Stakeholder Meetings	12	63
Targeted Stakeholder Emails Sent	299	1,223
Door-to-Door Outreach	443	811

PROJECT PROGRESS

Track Constructed to Date **19,969 ft. (54%)**

OCS Foundations Drilled & Poured to Date **187 (53%)**

NEIGHBORHOOD ROADSHOW 2023



In the second quarter of 2023, the KC Streetcar Constructors Communications Team completed a neighborhood roadshow. The team attended nine neighborhood meetings along the project corridor to share updates about construction and answer residents' questions. Over 280 residents were engaged through this outreach. Overall, residents were understanding and appreciative of the information, and many additional people signed up to receive the Weekly Construction Update project emails.

CONSTRUCTION HIGHLIGHTS

The first Overhead Catenary System (OCS) poles were installed between Pershing Road and 27th Street.



As of June 15, 2023, 50% of the track has been installed for the Main Street Extension!

Crews successfully completed 6 days of 24/7 work to tie-in new streetcar tracks to the existing tracks at the Vehicle Maintenance Facility. This work involved excavating the guideway, grading, building new tracks, installing electricity, tying it all together and careful coordination with streetcar operations. This is the first time the existing system was connected to new tracks!



Two double crossovers were delivered at 51st Street and Westport Road that will be installed later this year.



Scan for more images of our progress

Let's get social!
@BuildKCSC



buildKCstreetcar.com



A Herzog/Stacy and Witbeck Joint Venture